



End of Well Report PNA-GT-05 / PNA-GT-05-S1

Ammerlaan Geothermie B.V.

Operator:	Ammerlaan Geothermie B.V. Nootdorpseweg 15 2641 BK Pijnacker
Prepared by:	Well Engineering Partners Toldijk 17-19 7900 AP Hoogeveen (NL) Tel: +31 (0)528 227710 www.wellengineeringpartners.com
Version:	1.0
Publication date:	0 Oct 2019


	End of Well Report PNA-GT-05 / PNA-GT-05-S1	
	Revision No.	1.0
	Operator:	Ammerlaan Geothermie B.V.

Document signature sheet:

	Name	Function	Signature	Date
Prepared by		Sr. Drilling Engineer		Digitaal ondertekend door Datum: 2019.10.01 13:40:08 +02'00'
Checked by		Drilling Manager		Digitaal ondertekend door Datum: 2019.10.01 14:06:25 +02'00'
Approved by		Operator		1-10-2019


Document Revision Control:

Revision no.	Chapter	Changed Items
0.3		Draft issued for internal reviews
1.0		Final version

	End of Well Report PNA-GT-05 / PNA-GT-05-S1	
	Revision No.	1.0
	Operator:	Ammerlaan Geothermie B.V.


Contents

1. Project Details	5
1.1 Organisation.....	5
1.2 Operational summary	6
1.3 Drilling rig.....	6
2. Well summary	7
2.1 Depths and trajectory.....	8
2.2 Technical summary.....	11
3. Drilling fluid summary	15
4. Geology	17
4.1 Lithostratigraphic column	17
4.2 Hydrocarbons	19
5. Wellhead and X-mas tree	19
5.1 Well status before completion	19
5.2 Well suspension schematic.....	19
5.3 Well status after completion	20
5.4 Wellhead and Christmas tree drawing.....	20
6. HSE performance	22
6.1 General.....	22
6.2 Incidents	22
6.3 HSE card overview	22
6.4 Drills / Emergency exercises, inspections & audits.....	22

	End of Well Report PNA-GT-05 / PNA-GT-05-S1	
	Revision No.	1.0
	Operator:	Ammerlaan Geothermie B.V.

APPENDICES

<i>Appendix I.</i>	<i>Lithology Log</i>
<i>Appendix II.</i>	<i>Survey report</i>
<i>Appendix III.</i>	<i>Casing Tallies</i>
<i>Appendix IV.</i>	<i>Cementing Services Reports</i>
<i>Appendix V.</i>	<i>FIT Reports</i>
<i>Appendix VI.</i>	<i>Liner hangers</i>
<i>Appendix VII.</i>	<i>Wireline Cased hole logging</i>

	End of Well Report PNA-GT-05 / PNA-GT-05-S1	
	Revision No.	1.0
	Operator:	Ammerlaan Geothermie B.V.

GLOSSARY

AH	Along hole	PDM	Positive displacement (mud) motor
AKO	Adjustable Kick-Off	PJSM	Pre-job safety meeting
BGL	Below ground level	POA	Plan of action
BHA	Bottom hole assembly	POOH	Pull out of hole
BOP	Blowout preventer	ppf	pounds per foot
CBL	Cement bond log	P/U	Pick Up
CHH	Casing head housing	PUW	Pick up weight
C/O	Change Out	PV	Plastic viscosity
CP	Conductor Pipe	R/D	Rig Down
CRT	Casing running Tool	RF	Rig Floor
DC	Drill Collar	RIH	Run in hole
DP	Drill pipe	ROP	Rate of penetration
DSV	Drilling supervisor	RSS	Rotary steerable system
EMW	Equivalent mud weight	RT	Rotary table
ESP	Electric submersible pump	RTTS	Retrievable Test-Treat-Squeeze (packer)
FMS	Flush Mounted Spider	R/U	Rig Up
FIT	Formation integrity test	s.g.	Specific gravity
FOSV	Full opening safety valve	SodM	Staatstoezicht op de Mijnen
GL	Ground level	SOW	Slack off weight
GR	Gamma-Ray	Spm	Strokes per minute
HSE	Health, Safety & Environment	SPP	Stand pipe pressure
HWDP	Heavyweight drillpipe	TD	Total depth
IR	Iron Roughneck	TDS	Top Drive Swivel
LCM	Lost circulation material	TOC	Top of cement
LOT	Leak Of Test	TOL	Top of liner
LTi	Lost Time Incident	TRS	Tubular Running Services
MD	Measured Depth	TP	Toolpusher
MW	Mud Weight	TSP	Top Set Packer
MWD	Measurement while drilling	TVD	True vertical depth
NAP	Normaal Amsterdams Peil	TWCV	Two Way Check Valve
NDSV	Night Drilling Supervisor	WBM	Water Based Mud
NPT	Non-productive time	WOB	Weight on bit
OH	Open hole	WOC	Wait on cement
PBL	Circulation sub	WWS	Wire-wrapped screen
PBR	Polished Bore Receptacle	YP	Yield point
PDC	Polycrystalline diamond compact		

1. Project Details

1.1 Organisation

Project Management:

Project Director

Project Manager

Drilling Manager

Sr. Drilling Engineer

Drilling Engineer

Sr. Well Site Geologist

HSE Manager

Drilling Supervisors on 2 week rotational scheme:

Drilling Supervisor

17-08-2018 / 28-08-2018

11-09-2018 / 25-09-2018

09-10-2018 / 24-10-2018

Drilling Supervisor

25-09-2018 / 09-10-2018

29-10-2018 / 31-10-2018

Drilling Supervisor

28-08-2018 / 11-09-2018

Drilling Supervisor

24-10-2018 / 29-10-2018

Night Drilling Supervisor

21-08-2018 / 04-09-2018

18-09-2018 / 3-10-2018

11-10-2018 / 13-10-2018

Night Drilling Supervisor

13-10-2018 / 31-10-2018

Night Drilling Supervisor

17-08-2018 / 21-08-2018

04-09-2018 / 18-09-2018

03-10-2018 / 11-10-2018

S-1

Drilling Supervisor

01-07-2019 / 21-07-2019


Night Drilling Supervisor

01-07-2019 / 22-07-2019

ESP installation and Clean out

Drilling Supervisor

02-08-2019 / 13-08-2019

	End of Well Report PNA-GT-05 / PNA-GT-05-S1	
	Revision No.	1.0
	Operator:	Ammerlaan Geothermie B.V.

1.2 *Operational summary*

Field Pijnacker-Nootdorp 4
Well Number: PNA-GT-05
Well Name Pijnacker-GT-05
Well Type Geothermal Production
Start operations 18-08-2018; 18:00 hr
Spud date 21-08-2018; 04:00 hr
Start demobilization (end of well) 28-10-2018; 11:30 hr
Days Operational 68.3 days

Well Number: PNA-GT-05-S1
Well Name Pijnacker-GT-05-S1
Well Type Geothermal Production
Start operations 01-07-2019; 07:00 hr
Sidetrack date 04-07-2019; 10:00 hr
Start demobilization (end of well) 22-07-2019; 21:00 hr
Days Operational 21.6 days

ESP installation and Clean out

Start operations 09-08-2019; 13:00 hr
End operations 13-08-2019; 17:00 hr

Operator Ammerlaan Geothermie B.V.

Surface Location Latitude & Longitude Geographical
 (ETSR89)
 52° 01' 18,454"N X: 88784,890m (RD)
 4° 25' 22,105"E Y: 448491,976m (RD)

Grid Coordinate System Rijksdriehoeksmeting / Netherlands New

Depth reference Rotary Table (RT)

1.3 *Drilling rig*


Drilling Contractor Innodrigill
Drilling Rig LOC400 – "Heracles"

2. Well summary

The table below gives a summary of the drilling operation per hole section.

Table 1: Well summary

Item	MD (m)	TVD (m)	Comments
24" Conductor	100	100	Pre-installed.
20" Hole	928	926	Drilled vertical to KOP at 717m. Drilled directionally to 928m.
16" Casing	924	922	Ran casing, tag bottom at 928m, pull up and position casing shoe at 924m. Cemented casing to surface.
12 ¼" Hole	2871	2150	Drilled 3m of new formation. Performed FIT to 1,51sg EMW. Drilled directionally to 1647m. Drilled tangent to section TD at 2871m in de Rodenrijs Claystone. Circulated clean and increased MW from 1.25 to 1.30 SG. POOH.
9 ⅝" Liner	(TOL) 730 (Shoe) 2730	(TOL) 730 (Shoe) 2076	Ran liner to 2003 m, made up liner hanger and RIH to 2732m, stood up. Set liner hanger with shoe at 2730m (141m off bottom). Cemented liner. Set packer. Pulled the liner setting tool above the top liner and circulated clean. No spacer/cement returns at surface.
8 ½" x 9 ½" Hole	2383	3308	Drilled hole directional with RSS and Rhino-reamer to TD at 3308m.
7 ⅝" Liner	2306	3164	Ran WWS liner till 2726m. Washed and worked down liner to 2787m, unable to work past. POOH liner. Ran Rhino reamer, moderate reaming needed to get to bottom (reamer closed). The under reamer was activated and the open hole section was back reamed to the shoe. POOH. RIH 8 ½" rotary BHA, several times washed/reamed till the hole was smooth. Ran WWS liner (with 8 ½" bit NB-stab and motor below) till 2666m, washed down liner to 2740m. Washed and worked down liner to 3164 m. Unable to work deeper. Set liner hanger and packer. Pulled the liner hanger running tool with difficulty out of the liner. POOH, part of liner hanger running tool and 2 ⅞" inner string left in hole.
Fishing			Attempted to fish the RSM pack-off without success. On final run lost grapple in the hole. Halted fishing operations and demob.
Suspend well			Installed tubing hanger with TWCV. Installed tubing head adapter and blind flange.
Fishing with slickline			Attempted to fish grapple. After total of 60 runs grapple not retrieved. Operations suspended for 1 week to fabricate new tools. Another 26 runs were made with no success, lost wire grab in the hole. Operations suspended. Installed tubing hanger with TWCV. Installed tubing head adapter and blind flange.
Fishing with slickline and rig			Made several attempts to fish lost wire line tool at 2579,80 m without success. Circulated well to 1,08 sg brine. Rig up wire line and RIH with camera to fish position. No visibility. On 2 nd run camera tool string stuck @ 2577m. Sheared weak point at cable socket. Recovered full e-line cable. RIH with slick line and recover camera tool string. Engaged 5 ¾" grapple on lost wireline tools. Recovered wire line tool string.

	End of Well Report PNA-GT-05 / PNA-GT-05-S1	
	Revision No.	1.0
	Operator:	Ammerlaan Geothermie B.V.

			Slick line fishing operation with magnet and LIB run. Suspended fishing operations after no success, set plug type tester in wellhead. Closed all side outlets, kill and choke line valves. Closed mechanical locks on shear rams. Suspended all operation.
8 ½" hole sidetrack	2377	3211	A scraper run was made to 2574m. Fluid changed out to drill-in fluid. Set whipstock, milled window at 2539 m. Ran a 2 nd Tri Mill BHA to mill and polish the window. Ran directional BHA with PDC bit, drilled directionally to TD at 3211 m.
6 ⅝" x 7" Liner	2894	3205	Ran 6 ⅝" WWS x 7" blank pipe liner string with a 2 ⅝" inner string. Install liner hanger and ran liner to 3205 m. Set hanger and packer and POOH.
Suspend well			Removed BOP and installed blind flange.
ESP installation and Clean out			Run inhibitor line in hole, connect to ESP bullnose. RIH ESP with dual inhibitor line and ESP cable on 8 ⅝" casing. Land hanger and install tubing head adaptor and X-mas tree. Produce water to clean up well.

2.1 Depths and trajectory

Primary Objective		Delft Sandstone	
PNA-GT-05			
Primary Objective Depth		2882 m MD	2156 m TVD
Total Depth		3308 m MD	2383 m TVD
PNA-GT-05-S1			
Primary Objective Depth		2894 m MD	2160 m TVD
Total Depth		3211 m MD	2377 m TVD
Elevation			
	RT – GL	8.10 m	
	GL – NAP	-1.47 m (NAP is 1.47m above ground level)	




Figure 1. Vertical section





Figure 2. Plan view

	End of Well Report PNA-GT-05 / PNA-GT-05-S1	
	Revision No.	1.0
	Operator:	Ammerlaan Geothermie B.V.

2.2 Technical summary

2.2.1 Casing

Table 2: PNA-GT-05 tubular summary

Item	Top (m MD)	Bottom (m MD)	Weight	Grade	Connection
24" Conductor	0	100	0.5" WT		Welded
16" Casing	0	924	84 ppf	J55	BTC
13 3/8" Tieback Casing	0	730	72 ppf	L80	VAM TOP (SC)
9 5/8" Liner	730	2730	53.5 ppf	L80	VAM TOP
7 5/8" Liner / 8.23" OD WWS	2573	3164	26.4 ppf	L80	HC Polseal-1 SC
Note: Whipstock placed in 9 5/8" liner above 7 5/8" liner hanger.					

Table 3: PNA-GT-05-S1 tubular summary

Item	Top (m MD)	Bottom (m MD)	Weight	Grade	Connection
7" Liner	2405	2464	29 ppf	C95	VAM TOP HT
7" Liner	2465	2894	23 ppf	L80	VAGT
6 5/8" WWS Liner	2894	3205	24 ppf	L80	VAGT

Table 4: PNA-GT-05-S1 ESP and production string (ref. mBGL)

Item	Top (m MD)	Bottom (m MD)	Weight	Grade	Connection
8 5/8" Production string	0	667,62	32 ppf	L80	HC Polseal-1
ESP	667,62	688.32			
3/8" Inhibitor line	688.32	2363.32			

2.2.2 Cement

Table 5: PNA-GT-05 cement summary

Item	TOC (m MD)	Lead Slurry Volume (m ³)	Lead Slurry Weight (s.g.)	Tail Slurry Volume (m ³)	Tail Slurry Weight (s.g.)	Type
16" Casing	Surface	135	1.58	17.6	1.67	PozzoCemoil
9 5/8" Liner	@ 100 m below TOL based on calculations	101.6	1.60	14.5	1.67	PozzoCemoil




		End of Well Report PNA-GT-05 / PNA-GT-05-S1					
		Revision No.			1.0		
		Operator:			Ammerlaan Geothermie B.V.		
Item Description	PNA-GT-05-S1	Depth	Depth	Hole ID	Pipe OD	Collar OD	Pipe ID
		h	h				
		m	m	in	in	in	in
All depths from Ground Level RT was 8.1m above GL		td	ah		(nom)		(drift)
24" Conductor		92	92	Driven	24,000	24,000	23,000 23,000
20" Hole							ESP on 8 5/8" Polseal
16", J-55, 84 #, BTC Surface casing		668	668	Bottom bull nose			
13 3/8", L-80, 72# , VAM TOP SC Tie-back 9 5/8" x 16" Liner Hanger (w/XO)					13,375	14,236	12,347 12,250
		722	722	Top of liner			
		914	916	20,000	16,000	17,000	15,000 14,813
12-1/4" Hole 9 5/8" 53.5#, L-80 Production liner, SD,							
7" x 9 5/8" Liner Hanger		2363		Inh bitor line			
					12 1/4	9 5/8	10,311 8,535 8,500
7" 29#, C-95 Blank joints, VAMTOP HT Crossover VAMTOP to VAGT		2397		Top of liner			
		2456					
7" 23#, L-80 Blank joints, VAGT		2532		Window in 9 5/8" casing			
Crossover 6 5/8" to 7"		2886		Top of WWS			
6-5/8" WWS on 24#, L-80, VAGT		3182		End of WWS			
8-1/2" Hole		3197		End of liner			
		3203		8,500			

Figure 5: PNA-GT-05-S1 well schematic after Completion

	End of Well Report PNA-GT-05 / PNA-GT-05-S1	
	Revision No.	1.0
	Operator:	Ammerlaan Geothermie B.V.

3. Drilling fluid summary

Per section the following drilling fluid types have been used:

Table 6: PNA-GT-05 drilling fluid summary

Section	Type	Density (s.g.) Min – Max	PV (cP) Min – Max	YP (lbf/100ft ²) Min – Max
20"	TriGuard – Pure bore WBM	1.08 – 1.22	6 – 17	10 – 29
12 ¼"	TriGuard – Pure bore WBM	1.16 – 1.27	12 – 32	14 – 28
8 ½" x 9 ½"	Pure-Bore Drill-in Fluid	1.21 – 1.26	10 – 24	18 – 25

Table 7: PNA-GT-05-S1 drilling fluid summary

Section	Type	Density (s.g.) Min – Max	PV (cP) Min – Max	YP (lbf/100ft ²) Min – Max
8 ½"	Pure-Bore Drill-in Fluid	1.20 – 1.27	4 – 15	18 – 27




Figure 6: Mud weight vs. TVD

4. Geology

4.1 Lithostratigraphic column


Below the geological column with vertical and along hole depths below RT.

Lithostratigraphic Column PNA-GT-05							Julien Smeyers		Expected		Actual	
Era	Group	Period	Formation	Epoch (Age)	Member	Lithology	TV-RT	AH-RT	TV-RT	AH-RT		
Cenozoic	Upper North Sea NU	Quaternary	"Diverse"	Holocene-Pleistocene		Diverse continental deposits, mostly fluvial sands and silts intercalated by some thin layers of grey or greenish grey, silty clays.	8,7	8,7	8,7	8,7		
			Maassluis NUMS	Early Pleistocene		Deposits of coastal sands, very fine to medium coarse, calcareous, shell and wood bearing, mica rich. Silty to sandy, grey to dark grey clay containing shells and	109	109	no gamma			
		Tertiary	Oosterhout NUOT	Pliocene		Succession of sands, sandy clays, and grey and greenish clays. The lower part of the formation often consists of sands that are extremely rich in shells and bryozoans.	241	241	243	243		
	Breda NUBA		Miocene		Sequence of marine, glauconitic sands, sandy clays and silts. In places a glauconite-rich layer occurs at the base.	388	388	385,5	385,5			
	Middle North Sea NM		Rupel NMRF	Oligocene/Eocene Rupelian to Chattian	Rupel Clay NMRF	Clays that become more silty towards base and top. It is rich in pyrite, contains hardly any glauconite and calcareous content tends to be concentrated in the septaria layers.	426	426	430	430		
					Vessem NMRFV	Silty to clayey sands with a low glauconite content, flint pebbles or phosphorite nodules commonly occur at the base.	445	445	448	448		
	Lower North Sea NL	Landen NLFF	Late Paleocene Thanetian	Landen Clay NLFF	Generally dark-green, hard, flaky clay, somewhat silty, containing glauconite, pyrite and mica. The basal part of the member can be marly and of a lighter colour.	450	450	454	454			
Mesozoic	Chalk CK		Ommelanden CKOR	Upper Cretaceous Turonian to Maastrichtian		Succession of white, yellowish-white or light-grey, fine grained limestones, in places argillaceous. Layers of chert nodules can be very common over thick intervals. Along the basin edge coarse, bioclastic limestones and tongues of sandstone occur.	469	469	471	471		
			Texel CKTX	Cenomanian	Plenus Marl CKTXP	Dark-grey, partly black, calcareous, laminated claystone.	756	756	760	760		
					Texel Marlstone CKTXM	White to light-grey (locally pinkish) limestones, marls and marly chalks.	762	762	767	767		
	Rijnland KN		Holland KNGL	Lower Cretaceous Late Albian	Upper Holland Marl KNGLU	Light-grey and red-brown marls, characterized by a carbonate content which gradually increases towards the top.	792	792	786	786,5 20" section TD @ 928m		
				Late Aptian to Early Albian	Middle Holland Claystone KNGLM	Grey and/or red-brown calcareous cherty claystone with a distinctly lower lime content than the under- and overlying members.	961	964	1011,5	1016		
				Early Albian	Holland Greensand KNGLG	Alternation of greenish grey, very glauconitic, very fine- to fine-grained, argillaceous sandstones, locally siltstones with calcareous or siderite cement, and olive-grey claystones or grey marlstones.	986	990	1090	1100		
				Early Aptian	Lower Holland Marl KNGLL	Grey and red-brown marl or calcareous, fossiliferous claystone, frequently with intercalated bituminous claystone beds and sandstone beds.	1042	1050	1201	1224		
			Vlieland Sandstone KNNS	Late Barremian to Early Aptian	De Lier Sandstone KNNSL	Alternation of thin-bedded, very fine- to fine-grained argillaceous sandstones, generally glauconitic and lignitic, and sandy claystones, commonly glauconitic and with shell fragments and frequent bioturbation.	1341	1402	1362,5	1429		
				Late Barremian	Vlieland Clay KNNSM	Dark brownish-grey to grey claystone. Mica and very fine lignite matter are common. The formation can be very silty to sandy with many intercalated siltstone and very fine sandstone beds. Slightly calcareous.	1408	1482	1444	1551		
				Late Hauterivian to Mid Barremian	Berkel Sandstone KNNSB	Sandstone, light-grey, very fine- to fine- and medium- to coarse-grained, locally gravelly, lignitic, locally glauconitic or with siderite concretions. Especially in the upper part calcareous cemented beds are common.	1959	2512	1969	2529,5		
				Late Hauterivian to Early Barremian	Berkel Sand-Claystone KNNSC	Alternation of fine-grained, argillaceous sandstones and brown-grey silty to sandy claystones. Locally siderite concretions are present.	1994	2578	1981	2552,5		
				Hauterivian	Rijswijk Sandstone KNNSR	Light- to medium-grey sandstones with a very fine to medium and locally gravelly grain size; mica, lignite matter and siderite concretions are common.	1998	2586	1987,5	2565		
			Schieland BL	Nieuwerkerk BLDN	Late Valanginian to Early Hauterivian	Rodenrijl Claystone BLDNR	Medium- to dark-grey and dark brown, silty to sandy lignitic claystones with laminated or contorted bedding, and lignite/coal beds. Traces of mollusc shells, pyrite and siderite.	2007	2603	2029	2642,5	
					Valanginian	Deift Sandstone BLDND	Light-grey massive sandstone sequence, very fine to coarse-grained. Shale/claystone intercalations and oolitic beds are common. Siderite is also common.	2171	2912	2156	2882	
					Lower Cretaceous to Upper Jurassic Ryazanian to Valanginian	Albasserdam BLDNA	Variegated claystones (grey, red, ocher yellow, brown) and siltstones, fine to medium grained sandstone beds and massive, thick-bedded, coarse grained sandstones. Coal, lignite beds, chert and siderite are common.	2365	3278	2356	3258	
								TD	2372	3293	2383	3308

RT - NAP = 7,23m; NAP - GL = 1,47m above GL; RT - GL = 8,7m

RT - NAP = 7,23m; NAP - GL = 1,47m above GL; RT - GL = 8,7m

Table 8: PNA-GT-05 geological lithostratigraphic column

	End of Well Report PNA-GT-05 / PNA-GT-05-S1		
	Revision No.	1.0	
	Operator:	Ammerlaan Geothermie B.V.	

Lithostratigraphic Column PNA-GT-05-S1							Julien Smeulders		Expected		Actual	
Era	Group	Period	Formation	Epoch (Age)	Member	Lithology	TV-RT	AH-RT	TV-RT	AH-RT		
Cenozoic	Upper North Sea NU	Quaternary	"Diverse"	Holocene-Pleistocene		Diverse continental deposits, mostly fluvial sands and silts intercalated by some thin layers of grey or greenish grey, silty clays.	8,7	8,7	8,7	8,7		
			Maassluis NUMS	Early Pleistocene		Deposits of coastal sands, very fine to medium coarse, calcareous, shell and wood bearing, mica rich. Silty to sandy, grey to dark grey clay containing shells and	109	109	no gamma			
	Middle North Sea NM	Tertiary	Oosterhout NUOT	Pliocene		Succession of sands, sandy clays, and grey and greenish clays. The lower part of the formation often consists of sands that are extremely rich in shells and bryozoans.	241	241	243	243		
			Breda NUBA	Miocene		Sequence of marine, glauconitic sands, sandy clays and clays. In places a glauconite-rich layer occurs at the base.	388	388	385,5	385,5		
			Rupel NMRF	Oligocene/Eocene Rupelian to Chattian	Rupel Clay NMRFV	Clays that become more silty towards basis and top. It is rich in pyrite, contains hardly any glauconite and calcium carbonate tends to be concentrated in the septaria layers.	426	426	430	430		
					Vessem NMRFV	Silty to clayey sands with a low glauconite content, flint pebbles or phosphorite nodules commonly occur at the base.	445	445	448	448		
Lower North Sea NL		Landen NLLF	Late Paleocene Thanetian	Landen Clay NLLFC	Generally dark-green, hard, flaky clay, somewhat silty, containing glauconite, pyrite and mica. The basal part of the member can be marly and of a lighter colour.	450	450	454	454			
Mesozoic	Chalk CK		Ommelanden CKGR	Upper Cretaceous Turonian to Maastrichtian		Succession of white, yellowish-white or light-grey, fine grained limestones, in places argillaceous. Layers of chert nodules can be very common over thick intervals. Along the basin edge coarse, bioclastic limestones and tongues of sandstone occur.	469	469	471	471		
					Texel CKTX	Cenomanian	Plenus Marl CKTXP	Dark-grey, partly black, calcareous, laminated claystone.	756	756	760	760
			Texel Marlstone CKTXM	White to light-grey (locally pinkish) limestones, marls and marly chalks.			762	762	767	767		
	Rijnland KN		Holland KNGL	Lower Cretaceous Late Albian	Upper Holland Marl KNGLU	Light-grey and red-brown marls, characterised by a carbonate content which gradually increases towards the top.	792	792	786	786,5 20" section TD @ 928m		
				Late Aptian to Early Albian	Middle Holland Claystone KNGLM	Grey and/or red-brown calcareous shaly claystone with a distinctly lower lime content than the under- and overlying members.	961	964	1011,5	1016		
				Early Albian	Holland Greensand KNGLG	Alternation of greenish grey, very glauconitic, very fine- to fine-grained, argillaceous sandstones, locally siltstones with calcareous or sideritic cement, and olive-grey claystones or grey marlstones.	986	990	1090	1100		
				Early Aptian	Lower Holland Marl KNGLL	Grey and red-brown marl or calcareous, fissile claystone, frequently with intercalated bituminous claystone beds and sandstone beds.	1042	1050	1201	1224		
			Vlieland Sandstone KNNS	Late Barremian to Early Aptian	De Lier Sandstone KNNSL	Alternation of thin-bedded, very fine- to fine-grained argillaceous sandstones, generally glauconitic and lignitic, and sandy claystones, commonly glauconitic and with shell fragments and frequent bioturbation.	1341	1402	1362,5	1429		
				Late Barremian	Vlieland Clay KNNCM	Dark brownish-grey to grey claystone. Mica and very fine lignitic matter are common. The formation can be very silty to sandy with many intercalated siltstone and very fine sandstone beds. Slightly calcareous.	1408	1482	1444	1551		
				Late Hauterivian to Mid Barremian	Berkel Sandstone KNNSB	Sandstone, light-grey, very fine- to fine- and medium- to coarse-grained, locally gravelly, lignitic, locally glauconitic or with sideritic concretions. Especially in the upper part calcareous cemented beds are common.	1959	2512	1969	2529,5		
				Sidetrack (Tie-In) PNA-GT-05-S1 from 2540m AHD (Whipstock)								
				Late Hauterivian to Early Barremian	Berkel Sand-Claystone KNNSB	Alternation of fine-grained, argillaceous sandstones and brown-grey silty to sandy claystones. Locally sideritic concretions are present.	1994	2578	1982,5	2555,5		
				Hauterivian	Rijswijk Sandstone KNNSR	Light- to medium-grey sandstones with a very fine to medium and locally gravelly grain size; mica, lignitic matter and siderite concretions are common.	1998	2586	1989,5	2568,5		
	Schieland SL	Nieuwerkerk SLDN		Late Valanginian to Early Hauterivian	Rodenrijs Claystone SLDNR	Medium- to dark-grey and dark brown, silty to sandy lignitic claystones with laminated or contorted bedding, and lignite/coal beds. Traces of mollusc shells, pyrite and siderite.	2007	2603	2031	2649,5		
			Valanginian	Delft Sandstone SLDND	Light-grey massive sandstone sequence, very fine to coarse-gravelly. Shale/claystone intercalations and coal/lignite beds are common. Siderite is also common.	2156	2912	2160	2894			
			Lower Cretaceous to Upper Jurassic Ryazanian to Valanginian	Alblasserdam SLDNA	Variegated claystones (grey, red, oker yellow, brown) and siltstones, fine to medium grained sandstone beds and massive, thick-bedded, coarse grained sandstones. Coal, lignite beds, shells and siderite are common.	2360	3233	2350	3177			

RT - NAP = 7,23m; NAP - GL = 1,47m above GL; RT - GL = 8,7m

TD 2377 3211

RT - NAP = 7,23m; NAP - GL = 1,47m above GL; RT - GL = 8,7m

Table 9: PNA-GT-05-S1 geological lithostratigraphic column

4.2 Hydrocarbons

No hydrocarbons were seen in the well

5. Wellhead and X-mas tree

5.1 Well status before completion

After drilling the well was suspended with a crossover joint from 7 5/8" to 8 5/8" below the tubing hanger at 14 m. Seals were pressure tested 25 bar / 5 min and 70 bar / 10 min. TWCV was installed and pressure tested 25 bar / 5 min and 70 bar / 10 min. BOP stack was nipped down. Directly after this the tubing head adapter flange and blind top flange was installed, and pressure tested with 25 bar / 5 min and 70 bar / 10 min.

After slickline fishing operation the well was suspended as above.

After fishing with slickline and rig the well was left with the BOP installed, BOP test plug in the wellhead, and shear rams closed and locked. Pressure tested 25 bar / 5 min and 205 bar / 10 min.

After drilling S1 suspended the well with a blind flange on the 13 5/8" 3K wellhead housing.

5.2 Well suspension schematic




Figure 7: PNA-GT-05 well suspension




Figure 8: PNA-GT-05-S1 well suspension

5.3 Well status after completion

After installation of the ESP in PNA-GT-05-S1 the well was completed with the tubing head adapter and two 7 1/16" gate valves.

5.4 Wellhead and Christmas tree drawing

Below is drawing of the final installation.

PRODUCTION WELLHEAD

FA 33770

File 1 Rev.16

A-A





Figure 9: PNA-GT-05 well head and Christmas tree drawing

	End of Well Report PNA-GT-05 / PNA-GT-05-S1	
	Revision No.	1.0
	Operator:	Ammerlaan Geothermie B.V.

6. HSE performance

6.1 *General*

To ensure that the operation is carried out in a safe manner, several HSE tools have been implemented both by Ammerlaan Geothermie B.V. and Innodrill during the drilling of PNA-GT-05(-S1).

Innodrill's Permit to Work system was a tool used in order to perform additional activities outside regular drilling activities that carry a potential risk. Both the Toolpusher's and DSV's approval were required for a Permit to Work to come into effect.

Other HSE tools utilized on location were:

- Toolbox meeting during every shift change of rig contractor (06:45 & 18:45)
- Pre-job safety meetings (PJSB) before every non-drilling operation (casing running, cementing, well-test etc.)
- General safety meetings with rig crews
- O-card system of Innodrill
- Regular HSE inspections carried out by HSE coordinator
- Weekly HSE meeting day and night shift.

Total exposure hours: 22700 (PNA-GT-05) and 6930 (PNA-GT-05-S1)

6.2 *Incidents*

- 17 September 2018. Damage to windows of glasshouse
- 19 September 2018. Service Crane Hydraulic Fluid Leak
- 26 October 2018. BX elevator hydraulic fluid leak
- 27 October 2018. Damage to windows of glasshouse
- 19 July 2019. Hydraulic fluid leak on elevator

6.3 *HSE card overview*

301 O-cards were submitted during PNA-GT-05.

88 O-cards were submitted during PNA-GT-05-S1.

6.4 *Drills / Emergency exercises, inspections & audits*

Drill / emergency exercises:

- Fire drills: 26/8/2018, 11/09/2018, 23/09/2018, 4/10/2018
- Muster drills: 20/08/2018, 03/09/2018, 07/10/2018, 14/10/2018, 22/10/2018, 10/06/2019, 02/07/2019
- Kick drills: 22/08/2018, 01/09/2018, 08/09/2018, 23/09/2018, 10/10/2018, 20/10/2018, 10/06/2019, 02/07/2019, 5/07/2019, 07/07/2019, 20/07/2019
- BOP tests: 30/08/2018, 18/09/2018, 20/09/2018, 04-06-2019, 06/06/2019, 30/06/2019,
- SodM visits: 05/8/2018, 10/07/2019